

ANALISA PERMINTAAN BARANG/JASA

SPB No : PF000177

Tanggal Pengajuan : 23 Feb 2026

No	Deskripsi	Jumlah	Satuan	Analisa Kebutuhan	Due Date
1.	AC ½ PK (indoor dan outdoor + bracket outdoor) Merk: Gree ½ PK Inverter F5S Series (GWC-05F5S)	2	Set	Material untuk instalasi AC di Gedung Office Biovac.	27-Feb-26
2.	AC 1 PK (indoor dan outdoor + bracket outdoor) Merk: Gree 1 PK Inverter F5S Series (GWC-09F5S)	2	Set		
3.	AC 1½ PK (indoor dan outdoor + bracket outdoor) Merk: Gree 1½ PK Inverter F5S Series (GWC-12F5S)	15	Set		
4.	Stop kontak AC (IB Doos + Stop Kontak + Steker) Type: Panasonic (WBJ 1214W-3K)	19	Set		
5.	Electric MCB Circuit Breaker 1P 32A Type: Schneider DOMF01132 C Curve	3	Pcs		
6.	Electric MCB Circuit Breaker 1P 16A Type: Schneider DOMF01116 C Curve	3	Pcs		
7.	Kabel NYM 4x4 mm2 Type: solid conductor 1 Roll = 100 meter	1	Roll		
8.	Kabel NYM 2x4 mm2 Type: solid conductor 1 Roll = 50 meter	2	Roll		
9.	Kabel NYM 4x2.5 mm2 Type: solid conductor 1 Roll = 100 meter	3	Roll		
10.	Kabel NYM 2x2.5 mm2 Type: solid conductor 1 Roll = 50 meter	1	Roll		
11.	Kabel NYM 4x1.5 mm2 Type: solid conductor 1 Roll = 50 meter	1	Roll		
12.	Pipa Conduit 25 mm (PVC D25 mm) 1 Batang = 2.9 meter	54	Batang		

No	Deskripsi	Jumlah	Satuan	Analisa Kebutuhan	Due Date
13.	3 Way Tee Box 25 mm (PVC D25 mm)	25	Pcs	Material untuk instalasi AC di Gedung Office Biovac.	27-Feb-26
14.	1 Way Tee Box 25 mm (PVC D25 mm)	21	Pcs		
15.	Socket 25 mm (PVC D25 mm)	60	Pcs		
16.	Cover Lid (PVC D25 mm)	50	Pcs		
17.	Spring Clip (PVC D25 mm)	100	Pcs		
18.	Elbow (PVC D25 mm)	50	Pcs		
19.	Klem Pipa (diameter dalam 25 mm) (PVC D25 mm)	50	Pcs		
20.	Long Bend (PVC D25 mm)	30	Pcs		
21.	Sekrup Besi ukuran 6x1" 1 box = 500 pcs	1	Box		
22.	Pipa Refrigerant AC ¼" Toyooda T0.6 mm (copper) 1 Roll = 15 meter	14	Roll		
23.	Pipa Refrigerant AC 3/8" Toyooda T0.7 mm (copper) 1 Roll = 15 meter	14	Roll		
24.	Insulation Pipa Refrigerant AC diameter dalam ¼" Closed-Cell Elastomeric Foam. 1 Roll = 15 meter	14	Roll		
25.	Insulation Pipa Refrigerant AC diameter dalam 3/8" Closed-Cell Elastomeric Foam. 1 Roll = 15 meter	14	Roll		
26.	Pipa Flexible Drain 5/8 inch 1 Roll = 50 meter	6	Roll		
27.	Duct Tape Lem (Vinyl) 1 Roll = 15 meter	58	Roll		

No	Deskripsi	Jumlah	Satuan	Analisa Kebutuhan	Due Date
28.	Isolasi Listrik 0,13 x 16 x 20 mm	18	Pcs		
29.	300 x 100 mm Ladder Type Cable Tray 1 batang = 3 meter	12	Batang	Material untuk instalasi AC di Gedung Office Biovac.	27-Feb-26

Dibuat oleh,



Mulat Nuhdiargo

Diketahui oleh,



Elvina Fitrisia

Disetujui oleh,



Dyah Arum M.