

Purchase Requisition (PR)

Requisition Number	PF001911	Created at	03 Sep 2026 12:00
Requested By	ELVINA FITRISIA	Cost Center	Biovac
Priority	Very Urgent	Status	In process


Requested Items

No	Item Number	Description	Qty	Due Date
1	IMO02109	Beton Cor Beton B0 Lantai kerja t=10cm	36 m3	2026-09-17
2	IMO02109	Beton Cor Beton K-175 Lantai akses t=15cm	24 m3	2026-09-17
3	IMO02109	Beton Cor Beton K-250 Pumphouse t=15cm	8 m3	2026-09-17
4	IMO02109	Beton Cor Beton K-300 Water tank t=15cm Pedestal 50x30	44 m3	2026-09-17
5	IMO02109	Beton Cor Beton K-200 Sloof (20x15) Pagar BRC	5 m3	2026-09-17
6	IMO02089	Batu Kali	102.5 m3	2026-09-10
7	PGDG00226	Pasir	68.5 m3	2026-09-10
8	IMO19221	Semen Portland	410 ZX	2026-09-10
9	IMO23026	Wiremesh Wiremesh M10	41 Lb	2026-09-10
10	IMO23026	Wiremesh Wiremesh M12	28 Lb	2026-09-10
11	IMO02091	Besi Beton 8 mm SNI Besi Beton Polos Diameter 8 mm	30 Bg	2026-09-10
12	IMO02092	Besi Beton 10 mm SNI Besi Beton Ulir Diameter 10 mm	42 Pc	2026-09-10
13	IMO02163	Besi Besi Beton Ulir Diameter 13 mm	233 bg	2026-09-10
14	IMO13240	Multiplek 12 mm Multiplek 12 mm (licin) ukuran 1220 x 2440 mm	6 Lb	2026-09-10
15	IMO11180	Kayu Kaso ukuran 5/7 panjang 4 meter kebutuhan 3 kubik	215 bg	2026-09-10
16	IMO11180	Kayu Kaso ukuran 4/6 panjang 4 meter kebutuhan 2 kubik	209 bg	2026-09-10
17	IMO16236	Papan kayu Papan kayu tebal ukuran 2x20x300 cm	60 Lb	2026-09-10
18	IMO16447	Pagar BRC Pagar BRC T=120cm Galvanis Diameter kawat = 6mm	32 Un	2026-09-17
19	IMO16447	Pagar BRC Tiang pagar BRC T=150cm Diameter 2 inch	34 Un	2026-09-17

No	Item Number	Description	Qty	Due Date
20	IPT00033	Klem M8	68 Pc	2026-09-17
21	IMO02003	Baut + Mur M8	68 Pc	2026-09-17
22	IMO02112	Besi UNP UNP 100.50.20.2,3	13 Pc	2026-09-21
23	IMO16067	Plat Baseplate 200x200x5mm	4 Lb	2026-09-21
24	IMO04008	Dyna bolt Dynabolt M16x100 Galvanis	8 Pc	2026-09-21
25	IMO08041	Hollow Galvanise Hollow 20x20x2 Galvanis	2 bg	2026-09-21
26	IMO01262	Atap Spandek Zinalume Spandex t=0.3mm Galvalum p=6mtr	7 LB	2026-09-21
27	IMO20103	Talang Talang lebar 90cm Galvalum tebal 0.3mm	1 rl	2026-09-21
28	IMO02000	Baut Baut roofing 7cm plus karet	125 Pc	2026-09-21
29	IMO02000	Baut Baut roofing 3cm plus karet	50 Pc	2026-09-21
30	IMO19059	Sealant Dekston Roof	10 Tu	2026-09-21
31	IMO02510	Cat Nippon Paint Cat besi primer anti karat @5 liter Nippon/kansai kebutuhan 3 galon @ 5 liter	15 KL	2026-09-21
32	IMO02510	Cat Nippon Paint Cat besi finish @5 liter Nippon/kansai kebutuhan 3 galon @ 5 liter	15 KL	2026-09-21
33	IMO20115	Thinner	6 Lt	2026-09-21
34	IMO02343	Besi CNP 100 x 50 x 20 x 2,3 mm Main	20 Bg	2026-09-21
35	IMO02134	Besi CNP CNP 75x45x15x2 Cross beam	15 Pc	2026-09-21
36	ATSP00973	Ubolt Ubolt Dia.4" x 10 mm	6 Pc	2026-09-21
37	ATSP00973	Ubolt Ubolt Dia.2" x 10 mm	6 Pc	2026-09-21
38	IMO16067	Plat Baseplate 10mm 250x250	4 Lb	2026-09-21
39	IMO04008	Dyna bolt Dynabolt M16x150	12 Pc	2026-09-21
40	IMO02003	Baut + Mur Baut+mur M12	12 Pc	2026-09-21
41	IMO03198	Cat Zincromate @25 Kg	1 Pc	2026-09-21

No	Item Number	Description	Qty	Due Date
42	ATSP01054	Cat Enamel Cat enamel green	1 PL	2026-09-21
43	IMO20115	Thinner	20 Lt	2026-09-21
44	IMO11120	Kawat Bendrat	100 Kg	2026-09-21
45	IMO16148	Paku Paku 5cm kebutuhan 60 kg	60 Pc	2026-09-21
46	IMO16148	Paku Paku 7cm kebutuhan 60 kg	60 Pc	2026-09-21
47	IMO06071	Floor Drain Floor Drain 3"	2 Pc	2026-09-21
48	IMO16403	Pipa PVC 3 inch Pipa PVC AW Ø3"	4 Pc	2026-09-21
49	IMO05011	Elbow Elbow 90° PVC AW Ø3"	2 Pc	2026-09-21
50	IMO05011	Elbow Elbow 45° PVC AW Ø3"	2 Pc	2026-09-21
51	IMO19568	Shock Shock pipa PVC 3"	4 Pc	2026-09-21
52	IAT00118	Lem PVC isarplas @400 gram	2 Pc	2026-09-21
53	IMO11317	Kawat Las RB-26 Kawat Las RB 26mm 1 pack =5 kg kebutuhan 15 kg	3 Pc	2026-09-21

The document is electronically submitted and approved by:




ELVINA FITRISIA
03 Sep 2026 12:00



DYAH ARUM MULYANINGSIH
04 Sep 2026 14:57



MATTHEW YAP
06 Sep 2026 20:56



7/9
F. Tirtokoesnadi

Approval History

Name	Status	Comment
ELVINA FITRISIA 03 Sep 2026 12:00	Submitted	Pembelian material untuk pekerjaan area water tank: pondasi dudukan water tank, rumah pompa, jembatan pipa dan pagar BRC
DYAH ARUM MULYANINGSIH 04 Sep 2026 14:57	Approved	URGENT, mohon segera di proses untuk kebutuhan water supply di mid october
MATTHEW YAP 06 Sep 2026 20:56	Approved	—

RAB MATERIAL – PEKERJAAN AREA WATERTANK

PT MERSI BIOVAC PROINDO


No.	Uraian Pekerjaan	Spesifikasi	Volume	Satuan	Harga Satuan (Rp)	Jumlah (Rp)
A. PEKERJAAN PENGECORAN						
1	Lantai kerja t=10cm	Beton B0	36,0	m3	850.000	30.600.000
2	Beton K-175	Lantai akses t=15cm	24,0	m3	880.000	21.120.000
3	Beton K-250	Pumphouse t=15cm	8,0	m3	937.000	7.496.000
4	Beton K-300	Watertank t=15cm Pedestal 50x30	44,0	m3	955.000	42.020.000
5	Beton K-200	Sloof (20x15) Pagar BRC	5,0	m3	915.000	4.575.000
TOTAL PEKERJAAN A						105.811.000
B. PEKERJAAN PONDASI						
1	Batu kali		102,5	m3	200.000	20.500.000
2	Pasir		68,5	m3	380.000	26.030.000
3	Semen		410,0	Zak	50.000	20.500.000
TOTAL PEKERJAAN B						67.030.000
C. PEKERJAAN PEMBESIAN						
1	Wiremesh M10		41,0	lmbr	1.350.000	55.350.000
2	Wiremesh M12		28,0	lmbr	2.150.000	60.200.000
3	Besi polos Dia.8mm		30,0	btg	60.000	1.800.000
4	Besi Ulir Dia.10mm		42,0	btg	80.000	3.360.000
5	Besi Ulir Dia.13mm		233,0	btg	110.000	25.630.000
TOTAL PEKERJAAN C						146.340.000
D. PEKERJAAN BEKISTING						
1	Multiplek 12 mm (licin)	1220 x 2440 mm	6,0	lmbr	250.000	1.500.000
2	Kayu kaso 5/7		3,0	m3	1.760.000	5.280.000
3	Kayu kaso 4/6		2,0	m3	1.350.000	2.700.000
4	Papan Kayu Tebal ukuran	2x20x300 cm	60,0	lmbr	27.000	1.620.000
TOTAL PEKERJAAN D						11.100.000



E. PEKERJAAN PAGAR BRC					
1	Pagar BRC T=120cm Galvanis	diameter kawat = 6mm	32	Lmbr	19.200.000
2	Tiang pagar T=150cm	diamater 2 inch	34	Pcs	5.440.000
3	Klem	M8	68	Pcs	68.000
4	Baut&mur	M8	68	Pcs	68.000
TOTAL PEKERJAAN E					24.776.000
F. PEKERJAAN ATAP RUMAH POMPA					
1	UNP 100.50.20.2,3		13,0	btg	3.250.000
2	Baseplate	200x200x5mm	4,0	Unit	400.000
3	Dynabolt M16x100	Galvanis	8,0	Pcs	48.000
4	Hollo 20x20x2	Galvanis	2,0	btg	160.000
5	Spandex t=0.3mm	Galvalum p=6mtr	7,0	lmbr	2.275.000
6	Talang lebar 90cm	Galvalum tebal 0.3mm	1,0	roll	1.290.000
7	Baut roofing 7cm	plus karet	125,0	pcs	75.000
8	Baut roofing 3cm	plus karet	50,0	Pcs	22.500
9	Sealant	Dekston Roof	10,0	Pcs	350.000
TOTAL PEKERJAAN F					7.870.500
G. PEKERJAAN FINISHING					
1	Cat besi primer anti karat @5 liter	Nippon/kansai	3,0	gln	840.000
2	Cat besi finish @5 liter	Nippon/kansai	3,0	gln	960.000
3	Thinner		6,0	ltr	840.000
TOTAL PEKERJAAN G					2.640.000

H. PEKERJAAN JEMBATAN PIPA						
1	CNP 100x50x20x2,3	Main	20,0	btg	250.000	5.000.000
2	CNP 75x45x15x2	Cross beam	15,0	btg	200.000	3.000.000
3	Ubolt Dia.4" x 10 mm		6,0	pcs	60.000	360.000
4	Ubolt Dia.2" x 10 mm		6,0	pcs	50.000	300.000
5	Baseplate 10mm 250x250		4,0	pcs	170.000	680.000
6	Dynabolt M16x150		12,0	pcs	13.000	156.000
7	Baut+mur M12		12,0	pcs	18.000	216.000
8	Cat zinchromate		1,0	pail	850.000	850.000
9	Cat enamel green		1,0	pail	950.000	950.000
10	Thinner		20,0	liter	140.000	2.800.000
TOTAL PEKERJAAN H						14.312.000
I. PEKERJAAN LAIN-LAIN						
1	Kawat Bendrat		100,0	kg	20.000	2.000.000
2	Paku 5cm		60,0	kg	25.000	1.500.000
3	Paku 7cm		60,0	kg	25.000	1.500.000
4	Floor Drain 3"		2,0	Pcs	90.000	180.000
5	Pipa PVC AW Ø3"		4,0	btg	200.000	800.000
6	Elbow 90° PVC AW Ø3"		2,0	Pcs	25.000	50.000
7	Elbow 45° PVC AW Ø3"		2,0	Pcs	25.000	50.000
8	Shock pipa PVC 3"		4,0	Pcs	11.000	44.000
9	Lem PVC	isarplas @400 gram	2,0	klg	60.000	120.000
10	Kawat Las RB 26mm		15,0	kg	55.000	825.000
TOTAL PEKERJAAN I						7.069.000
TOTAL KESELURUHAN						386.948.500

Note :


Dibuat Oleh,

 SPV Civil & Project

Diperiksa Oleh,
 31/08/2026.
 Engineering Manager

Disetujui Oleh,

 Project Advisor


 Site Head

 7/9/26
 F. Utokoensadi